

Name _____ Phone _____

Address _____ Fax _____

Please note: This estimate assumes two 4" Moderra Blocks for every one 8" Block.
If you desire a different Ashlar pattern, please consult your Moderra representative for details.

I. General Information	Wall Lineal (ft): _____ Wall Height* (ft): _____ Outside Corners: _____ _____ Wall Length x _____ Wall Height = _____ Wall Square Footage *Wall height should not include Sill units. _____ Outside Corners x _____ Wall Height = _____ Total Corner Height		
II. 8" Block	_____ Wall Square Footage ÷ 2 = _____ ÷ 0.9 = _____ 8" Blocks		_____ Total 8" Block
III. 8" Corners	_____ Total Corner Height x 12" = _____ ÷ 8 _____ ÷ 2 = _____ 8" Corners		_____ Total 8" Corners
IV. 4" Block	_____ Wall Square Footage ÷ 2 = _____ ÷ 0.45 = _____ 4" Blocks		_____ Total 4" Block
V. 4" Corners	_____ Total Corner Height x 12" = _____ ÷ 4 _____ 2 = _____ 4" Corners		_____ Total 4" Corners
VI. 4" Sill (Optional)	_____ Wall Lineal Feet x 12" = _____ ÷ 16" = _____ 4" Sills		_____ Total 4" Sills
VII. Trim Channel*	_____ Door Height (in.) x 2 = <input type="text"/> _____ Window Height (in.) x 2 = <input type="text"/> _____ Inside Corners Height (in.) x 2 = <input type="text"/> _____ Outside Corners Height (in.)** = <input type="text"/> Total Height = _____		_____ Total Height ÷ 12" ÷ 8' = _____ Trim Channels
VIII. H-Channel	_____ 8" Blocks x 8" = <input type="text"/> _____ 8" Corners x 8" = <input type="text"/> _____ 4" Blocks x 4" = <input type="text"/> _____ 4" Corners x 4" = <input type="text"/> Total Height = _____		_____ Total Height ÷ 12" ÷ 8' = _____ H-Channels
IX. Starter Ledge (Pre-drilled Steel)	_____ Wall Lineal Feet ÷ 10' = _____ Starter Ledges	X. Super-Stik	_____ Wall Lineal Feet ÷ 20' = _____ Super-Stik Tubes
XI. Screws (1-1/2" Post Frame)	_____ Trim Channels + _____ H-Channels x 4 = _____ Screws	XII. Lag Screws (3/8" x 2" & Washers)	_____ Starter Ledges x 7 = _____ Lag Screws & Washers

Moderra Components (Ashlar)

